



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



No. : CTCE/BBMP/PMC/B-D/2019-20/129



Date: 07.11.2019

To,
Executive Engineer,
Byatarayanapura Division,
Bruhat Bangalore Mahanagara Palike
Bangalore.

CERTIFICATE

Reference : BBMP/EE/BTP/WO/233/2018-19 Date: 26.02.2019

Name of work: Construction of RCC Drain and Improvements to Drains from Raghavendra Temple to Vidyaranyapura Main Road, HMT Layout in Ward No. 09 (Vidyaranyapura), Vidyaranyapura Sub Division, BBMP, Bangalore.

This is to certified that the 1st and Final bill amount of Rs, 42,01,446.00 (Forty Two Lakh One Thousand Four Hundred and Forty Six only) of the above said work has been executed satisfactorily and the quantities of work done has also been certified.

Thanking you,


ME-9
Assistant Engineer
Vidyaranyapura Sub Division
BBMP Bangalore - 97
Civil-Tech Consultants & Engineers
Bangalore - 97

With Regards,

For Civil-Tech Consultants and Engineers


Authorized Signature


ME-9



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



No. : CTCE/BBMP/PMC/B-D/2019-20/129



Date: 07.11.2019

To,
Executive Engineer,
Byatarayanapura Division,
Bruhat Bangalore Mahanagara Palike
Bangalore.

COMPLIANCE REPORT

Dear Sir,

Reference : BBMP/EE/BTP/WO/233/2018-19 Date: 26.02.2019

Name of work: "Consultancy services for Construction Supervision, Project Management and quality assurance for the works in ward No. 09, 10 and 11 (Number of works-33)"

Sub Name of Work: Construction of RCC Drain and Improvements to Drains from Raghavendra Temple to Vidyaranyapura Main Road, HMT Layout in Ward No. 09 (Vidyaranyapura), Vidyaranyapura Sub Division, BBMP, Bangalore.

With respect to the above subject & name of the work, we have supervised the work and the quantity and quality of below mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Sl. No	Description of Work	Unit	Qty
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc., complete as per specification and directions of engineer in charge of the work.	Cum	442.81
	Quantity above 125 %	Cum	10.19
2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15cms thick well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing etc., complete as per specification and direction of engineer in charge of the work.	Cum	84.00




RE 12-19


Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.

Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com

e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2015 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Sl. No	Description of Work	Unit	Qty
3	Providing and laying cement concrete using 20mm down size granite jelly of ready mixed concrete (RMC) for RCC works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement concrete M-20 (1:1.5:3) for raft foundation, column footing, main and secondary beams etc complete as per specifications and directions of engineer in charges of the work.	Cum	171.90
4	Providing T.M.T steel reinforcement for RCC work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBs 4.6.3 TMT Bars FE 500 etc complete as per specifications and directions of engineer in charge of the work.	Tonne	4.00
	Quantity above 125 %	Tonne	3.29
5	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	300.00
	Quantity above 125 %	Sqm	156.00
6	Providing precast slab of 250mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charges- Date rate	Sqm	336.00
E1	Providing precast slab of 100mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charges- (Date rate approved)	Sqm	315.90

Thanking you,

With Regards,

For Civil-Tech Consultants and Engineers



Authorized Signature



Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.

Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com

e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com